

Memorandum



CITY OF DALLAS

DATE May 5, 2023

TO Honorable Mayor and Members of the Public Safety Committee
Adam McGough (Chair), Cara Mendelsohn (Vice Chair), Tennell Atkins, Jesse Moreno,
Jaime Resendez, Casey Thomas, Gay Donnell Willis

SUBJECT **Dallas Fire Rescue's Station Construction Projects Update**

Please accept this memorandum as an update to the ongoing construction projects involving fire stations through a collaboration between Dallas Fire-Rescue (DFR) and the Office of Bond and Construction Management (BCM), Office of Economic Development (ECO), and construction contractors:

1. Station 19 (5600 E. Grand Ave) – The contractor has completed interior finish-out of Living Quarters and Apparatus bays. Final inspections, including testing of emergency generator, fire alarm, and fire suppression systems are currently underway. BCM anticipates completion this month.
2. Station 36 (2300 Singleton Blvd) – Completed. DFR began operations at this new facility on April 3, 2023.
3. Station 41 (5920 Royal Ln) – After the placement of the concrete slab foundation in late March, structural masonry wall construction is now underway for the Apparatus Room enclosure. Completion of this facility is expected in November 2023.
4. Station 58 (9393 Water Mill Rd) – Completed. DFR began operations at this new facility on May 1, 2023.

Should you have questions, or need additional information, please contact Fire Chief Dominique Artis at Dominique.artis@dallasfire.gov.

Jon Fortune
Deputy City Manager

c: T.C. Broadnax, City Manager
Tammy Palomino, Interim City Attorney
Mark Swann, City Auditor
Billerae Johnson, City Secretary
Preston Robinson, Administrative Judge
Kimberly Bizzor Tolbert, Deputy City Manager

Majed A. Al-Ghafry, Assistant City Manager
M. Elizabeth (Liz) Cedillo-Pereira, Assistant City Manager
Dr. Robert Perez, Assistant City Manager
Carl Simpson, Assistant City Manager
Jack Ireland, Chief Financial Officer
Genesis D. Gavino, Chief of Staff to the City Manager
Directors and Assistant Directors