



Legislation Details (With Text)

File #: 20-2369 **Version:** 1 **Name:**

Type: ITEMS FOR INDIVIDUAL CONSIDERATION **Status:** Approved

File created: 11/24/2020 **In control:** Office of Bond and Construction Management

On agenda: 12/9/2020 **Final action:** 12/9/2020

Title: Authorize an emergency construction services contract with Schneider Electric Buildings Americas, Inc. for the City Hall Data Center Power Distribution Units Upgrade located at 1500 Marilla Street - Not to exceed \$454,126.00 - Financing: U.S. Department of Treasury - Coronavirus Relief Funds

Sponsors:

Indexes: 2

Code sections:

Attachments: 1. Map, 2. Resolution

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

STRATEGIC PRIORITY: Mobility Solutions, Infrastructure, and Sustainability

AGENDA DATE: December 9, 2020

COUNCIL DISTRICT(S): 2

DEPARTMENT: Office of Bond and Construction Management

EXECUTIVE: Majed Al-Ghafry

SUBJECT

Authorize an emergency construction services contract with Schneider Electric Buildings Americas, Inc. for the City Hall Data Center Power Distribution Units Upgrade located at 1500 Marilla Street - Not to exceed \$454,126.00 - Financing: U.S. Department of Treasury - Coronavirus Relief Funds

BACKGROUND

As part of the City Hall Electrical Upgrade, a project in the 2017 Bond Program, a partial power interruption was scheduled where the Critical Infrastructure load was transferred from the old Uninterruptible Power Supply (UPS) to the newly installed UPS. During this process, some of the infrastructure in the Data Center was affected. As a result, staff assessed the malfunction and it was determined that the existing Power Distribution Units (PDUs) do not have enough capacity to safely support the load transfer during the proposed second partial power interruption; the City's existing PDUs were running at higher capacity. The Data Center houses the City's information technology services (ITS) infrastructure and servers critical to all City operations, including Public Safety. With increased loads being added due to COVID-19 related needs, two additional PDUs and two electrical panels will need to be purchased and installed to safely support the load transfer during the second

partial power interruption. Schneider Electric Buildings Americas, Inc. was selected following a qualifications-based selection process in accordance with the City of Dallas procurement guidelines.

This action will authorize a construction services contract with Schneider Electric Buildings Americas, Inc. for the City Hall Data Center PDUs Upgrade. The scope of services under this contract will include the installation of two PDUs and two electrical panels in the Data Center.

Deferral of this item would delay the project's start and completion date, which will continue to retain the City's ITS infrastructure in a vulnerable state. The data center houses the City's ITS infrastructure and servers critical to all City operations, including Public Safety.

PRIOR ACTION/REVIEW (COUNCIL, BOARDS, COMMISSIONS)

On April 22, 2020, City Council authorized the acceptance of the Coronavirus Aid, Relief, and Economic Security Act (CARES Act) Coronavirus Relief Funds to aid the Coronavirus Disease 2019 (COVID-19) response throughout the city by Resolution No. 20-0644.

City Council was briefed on the Coronavirus Aid, Relief, and Economic Security Act (CARES Act) funds to facilitate assistance to eligible communities and households economically impacted by COVID-19 on June 17, 2020.

ESTIMATED SCHEDULE OF PROJECT

Begin Construction	December 2020
Complete Construction	February 2021

FISCAL INFORMATION

Fund	FY 2021	FY 2022	Future Years
U.S. Department of Treasury - Coronavirus Relief Funds	\$454,126.00	\$0.00	\$0.00

M/WBE INFORMATION

In accordance with the City's Business Inclusion and Development Policy adopted on September 23, 2020, by Resolution No. 20-1430, as amended, the M/WBE participation on this contract is as follows:

Contract Amount	Category	M/WBE Goal	M/WBE %	M/WBE \$
\$454,126.00	Emergency Construction	N/A	N/A	N/A
• The Business Inclusion and Development Policy does not apply emergency ratification contracts.				
• Schneider Electric Buildings Americas, Inc. - Dallas County; Workforce - 4.00% Local				

OWNER

Schneider Electric Buildings Americas, Inc.

James Sandlan, President

MAP

Attached